

Combi Oven Site Survey Check List

Compa	any Ao	ddress
Completed By Date _		ate
Onsite Contact Person Phone #		none #
Combi Model # Email		nail
Pre-Installation Requirements:		Answer
1	How wide are the doorways at the location?	
2	If the unit is to be placed between existing equipment, how much space is between the existing equipment?	
3	How far away is the nearest heat source? (IE. Griddle, Oven, Fryer, Etc.)	
4	Is the floor where the unit is going to be placed level and capable of supporting the weight of the unit?	
5	Does the location where the unit is to be placed have at least a 2 inch ID drain that the drain line from the unit can be placed in?	
6	Does the location where the unit is to be placed have a 3 phase 208/204v power connection that has an amperage rating high enough to handle the unit?	
7	What is the amperage rating of the above mentioned 3 phase power connection?	
8	Does the location have a water connection that provides between 30–45 psi?	
9	Does the location have a vent hood capable of venting the steam generated by the unit? Height in inches?	
	r detailed information, consult unit specification sheets, User Manuate and Local codes take precedence.	ial, or contact your factory representative.
Signat	ure Da	ate
** W	hen completed contat ATOSA Service @ 626-898-7998 to schedule	install. Email copy to Jeff@atosausa.com.
refere	ed Installation Timeline	