



## Combi Oven Site Survey Check List

Company \_\_\_\_\_

Address \_\_\_\_\_

Completed By \_\_\_\_\_

Date \_\_\_\_\_

**Pre-Installation Requirements:**

		N/A	YES	NO
1	Make sure the doorways are wide enough to get unit through.			
2	Check spacing between equipment to be sure oven will fit.			
3	Check for spacing from heat sources next to unit.			
4	Floor conditions level for unit.			
5	Is there a drain located at the location of unit placement.			
	Is the drain at least 2 inches wide?			
	Drain must have an airgap of at least 1 inch			
	Drain line needs to 1" ID			
6	Is there an electrical power cable at location. 208/240/3PH			
	Is the electrical power cable properly sized for unit amperage.			
	Reference specification sheet for unit amperages			
	Is the proper breaker installed for the proper unit.			
7	Water connection for water treatment			
	Water connection needs a shut off valve			
	Water pressure needs to be 200 - 300 kPa			
8	Water line to unit will need to be a 5/16" OD water line?			
9	Proper exhaust hood above unit			
	State and Local codes take precedence			
	Will the unit have proper clearance under the hood			
	Will the hood provide proper overhang for the unit			

\*\* For detailed information, consult unit specification sheets, User Manual, or contact your factory representative.