

UNIC

Installation Preparation Worksheet 240V Models

Please use this worksheet to ensure your site is ready for installation. When ready, send photographs of each of the five required items along with this signed and completed form to:

unic.usa.service@electroluxprofessional.com or complete the online form by scanning the QR Code below. Please ensure all items are correct before requesting installation. Any return trips needed if the site is incorrect will be at the customer's expense. For setup and calibration of unit, please ensure "Day of Install" requirements are available.

Day of Install Requirements: 2lbs minimum whole bean coffee in grinder / shot glass / staff (for training). *Note - Technicians may provide basic machine operational training to staff at time of install. They are not authorized to conduct Café/Barista training.

Assistance may be obtained by calling 800-695-4500, x1 then x4.



Water



- Incoming Pressure: 3-6 bar (45-90psi)
Flow: 0.5 GPM min
- 3/8" BSP Male w/ shut-off
- Must be located within 4 feet of machine

Power



- NEMA L6-30R receptacle recommended
- 240V / 30A / 60Hz
- Must be located within 4 feet of machine

Drain



- 1.25" min. open gravity drain
- Must be located within 4 feet of machine

Counter



- 2.5" access hole with collar (no sharp edges)
- Hole centered under rear of machine

Filter



- Proper water filtration is **highly** recommended. Any damage determined to be caused by water quality will not be covered by warranty.
- Ensure filter is rated to reduce/eliminate scale and chloramines (ice maker filters are detrimental for espresso use)
- Check with your local service provider for water treatment recommendations in your area
- Please include clear photo of filter model when submitting
- Hardness: 3-5gpg / TDS: 50-125ppm / Free Chlorine: 0.5ppm max / Total Chlorine: 1 ppm max / pH: 6.5-7.5

Business Name:

Street Address:

City/State/Zip:

Serial# (Not PO or Invoice#):

Customer Name:

Customer Phone Number:

Scan code to access
online request form



By signing this form I acknowledge that all site requirements are ready and in place. I further acknowledge that any delays or return trips required by the installing technician caused by inadequacies at the site will be at my own expense. Lastly, I acknowledge that any training offered by the technician may only cover basic usage or operation of the equipment, not beverage preparation or "barista" training.

Signed: _____

Date: _____